



Norman Wells Operations Annual Flowline Integrity and Break-Up Report

October 2020

Imperial Oil Resources N.W.T. Limited
Bag 5000, 1001 Canol Drive
Norman Wells, Northwest Territories
X0E 0V0, Canada

Switch Board: (867) 587-3100



Copyright© 2017 by Imperial Oil Resources.

The information contained in this document is confidential and intended only for the information of the intended recipient and may not be published or shared with a third party without the prior written consent of Imperial Oil Resources.

Reproduction by affiliates and partnerships of Imperial Oil Limited is permitted.

Photo courtesy of Ron Powder

TABLE OF CONTENTS

List of Images, Figures, and Tables.....	5
Acronyms.....	5
1 Introduction.....	6
2 2020 Break-Up Summary	7
2.1 Annual Inspections	7
3 Break-Up Preparation.....	8
4 2020 Bathymetric Survey.....	9
4.1 Bathymetric Survey Results.....	9
4.1.1 Flowline Bundle Profiles.....	10
4.1.1.1 Island 1 to Mainland Flowline	10
4.1.1.2 Island 2 Mainland Flowline	10
4.1.1.3 Island 3 to Goose Island Flowline	10
4.1.1.4 Island 3 to Mainland Flowline	10
4.1.1.5 Island 4 to Goose Island Flowline	11
4.1.1.6 Island 5 to Bear Island Flowline	11
4.1.1.7 Island 6 to Bear Island Flowlines	11
4.1.1.8 Bear Island to Goose Island Flowlines	11
4.1.2 Surrounding Areas	11
4.1.2.1 Artificial Islands	11
4.1.2.2 Mainland Dock	11
4.1.2.3 Bear Island and Goose Island Causeway	12
4.1.3 Summary of Depth of Cover Readings	12
5 Protection Assessment And Maintenance	14
5.1 Summary of Protection Assessment and Maintenance	14
5.1.1 2020 Repairs	14
5.1.1.1 Island 1	14
5.1.1.2 Island 2	14
5.1.1.3 Island 3	14
5.1.1.4 Island 4	14
5.1.1.5 Island 5	14

5.1.1.6	Island 6	14
5.1.1.7	Mainland Dock	14
5.1.2	2020/2021 Proposed Repairs	15
5.1.2.1	Island 1	15
5.1.2.2	Island 2	15
5.1.2.3	Island 3	15
5.1.2.4	Island 4	15
5.1.2.5	Island 5	15
5.1.2.6	Island 6	15
5.1.2.7	Goose Island.....	15
Flowline And Fuel Storage Tank Integrity.....		16
5.2	Fuel Storage Tank Integrity Inspections.....	16
5.3	Flowline Integrity	18

LIST OF IMAGES, FIGURES, AND TABLES

LIST OF IMAGES

Image A: Primary Survey Vessel (Imperial Boat 1)	20
--	----

LIST OF TABLES

Table A: Summary of Flowline Corridor Depth of Cover.....	13
Table B: Fuel Storage Tank Integrity Inspections.....	16
Table C: Flowline Integrity Inspections 2020	18
Table D: List of Bathymetric Survey Drawings	23

ACRONYMS

AANDC	Aboriginal Affairs and Northern Development Canada
BIT	Bear Island Terminal
cm	Centimeters
CER	Canada Energy Regulator
CPF	Central Processing Facility
DoC	Depth of cover
GIT	Goose Island Terminal
GPS	Global Positioning System
ILI	In-Line Inspection
IOR	Imperial Oil Resources
LT	Land Terminal
m³	meters cubed
m	Meters
masl	meters above sea level
MFL	Magnetic flux leakage
N/A	Not applicable
NDE	Non-destructive evaluation
NWO	Norman Wells Operations
PM	Preventative Maintenance
RTK	Real Time Kinematic
SLWB	Sahtu Land and Water Board
SSSV	Subsurface Safety Valves

1 INTRODUCTION

Imperial Oil Resources N.W.T. Limited (Imperial) is required by the Sahtu Land and Water Board (SLWB) Water Licence S13L1-007 (Schedule 5, Item 1) and Canada Energy Regulator (CER) Operations Authorization OA1210-001 to annually submit a Flowline Integrity and Break-Up Report no later than October 31st of the year being reported.

Details on the Licence requirements for this report and the corresponding sections within the report can be found in the following concordance table.

Licence Requirement		Section of Report
a)	The results and inspections of the physical condition of each Artificial and Natural Island, including channel erosion, island scour holes and erosion, flowline landfalls, the condition of rip rap and the following information:	Sections 4 & 5
	i. Locations, depth, and volume of channel scour in the vicinity of any Flowline(s)	Section 4
	ii. Locations and magnitude of Artificial Island slope erosion	Section 5
	iii. Locations and severity of Artificial Island rip rap disturbance	Section 5
	iv. Structural integrity of the Artificial Islands, and other related structures	Section 5
	v. Structural integrity of the Natural Islands where it is applicable to project activities	Section 5
b)	The dates and results of Flowline(s) and fuel storage tank integrity tests	Section 6
c)	Details on necessary repair and maintenance work along with a schedule for completing such work prior to the following spring Mackenzie River Break-Up period.	Section 4 & 5

2 2020 BREAK-UP SUMMARY

As required by Water Licence S13L1-007, Imperial shall undertake any necessary annual maintenance required to preserve the structural integrity of the islands (Part F, Item 2). Imperial inspects the riverbeds, channels, and banks of the Mackenzie River in the vicinity of the flowline(s). To determine structural integrity of the islands, Imperial conducts an annual artificial island inspection. The results of these surveys are included in this report.

The average water level during the Mackenzie River break-up at Norman Wells is approximately 9 m (44.5 masl) and typically occurs between May 10th and May 15th. In 2020, break-up occurred on Monday May 11th.

2.1 Annual Inspections

This year's bathymetric survey was completed in June 2020. The results of this survey are summarized in Section 4 of this report.

The annual artificial island inspection was performed in August 2020 and is summarized in Section 5 of this report.

3 BREAK-UP PREPARATION

Prior to each year's Mackenzie River break-up, a number of essential tasks must be completed. The key items are listed below.

- Spot heavy equipment on Bear and Goose Island
- Service equipment (e.g. compressors, operator trucks, etc.)
- Plug wells (e.g. wireline activity)
- Verify bunker lids and water intake hatch are secured and protected from ice flow
- Install and function test sub surface safety valves (SSSVs)
- Ensure adequate supply of chemical, fuel and potable water on island locations
- Remove equipment from low lying areas
- Inspect Bear Island purge equipment and review purge plan
- Finalize helicopter plans in preparation for ice road closure
- Execute weekly ice profiles
- Close ice road to equipment
- Remove ice road signage
- Monitor river levels and upstream break up conditions

4 2020 BATHYMETRIC SURVEY

The annual bathymetric survey was performed in June 2020 by GeoVerra. The purpose of the survey is to:

- Determine the amount of instream cover over Imperial's eight cross river flowline bundles located in the bed of the Mackenzie River
- Monitor the river bed immediately adjacent to eight cross river flowline bundles enabling interception of scour hole movement towards flowline bundles
- Monitor the river bed at the base of the six artificial islands and Bear and Goose causeways for possible erosion or scouring
- Monitor the build-up or movement of the sandbars over the flowline bundles
- Identify any changes in the shape and elevation of the river bed in the areas adjacent to the islands, causeways, and docks

Information on typical bathymetric survey equipment used for the Norman Wells survey can be found in Appendix A.

4.1 Bathymetric Survey Results

The scope of work for the annual bathymetric survey is to measure the elevation of the river bottom for the entire length of each cross-river flowline corridor and compare to the construction survey elevations of the flowlines to determine the depth of cover along the entire channel. Flagged monitoring sections that have been identified from previous surveys are further examined to determine whether the cover at these locations has decreased or remained constant compared to previous years.

The 2020 cross-river flowline bundle survey results are provided in the following sections. No depth of cover repair work is currently planned for 2020. Copies of the bathymetric survey drawings can be found in Appendix B.

A specific cross river flowline corridor depth of cover has not been identified for Norman Wells. The corridors are managed on a case by case basis. Cover material is intended to:

- 1) Provide protection against physical impact, and
- 2) Provide protection against failure modes due to pipeline free-span (e.g. vortex induced vibration, bending)

The primary intent of the bathymetric survey is to verify that flowline bundles are not exposed (i.e. depth of cover remains $>0\text{m}$), such that the risks outlined above are reduced to the extent possible. Areas which show relatively low cover ($<1.0\text{m}$) or significant increases or decreases in cover between surveys are flagged for review on an annual basis as monitoring locations.

A summary of the depth of cover measured over the last 4 years is included in Table A in Section 4.1.3, below.

In cases where exposure or near-exposure of the bundle is confirmed, appropriate remedial action is triggered.

Remedial action typically consists of deposition of armoring rock on the pipeline corridor. This armoring rock is sized to be stable during anticipated river flow rates and is not expected to be subject to scour. If armoring material is confirmed to be in place, the flowline corridor is considered to be protected from the risks described above.

4.1.1 Flowline Bundle Profiles

4.1.1.1 Island 1 to Mainland Flowline

The profile data indicates that the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover. Drawing Number 096-0179-700-801-71 in Appendix B contains the survey results overlaid with previous years' data.

4.1.1.2 Island 2 Mainland Flowline

The profile data indicates that the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover. Drawing Number 096-0179-700-801-72 in Appendix B contains the survey results overlaid with previous years' data.

4.1.1.3 Island 3 to Goose Island Flowline

The 2020 survey was successful in obtaining a larger dataset compared to the 2019 survey due to the increased water levels. A portion of the flowline from Goose Island to Island 3 was not able to be safely surveyed. A large sandbar immediately to the south of Island 3 prevented crews from working in this area (due to hazards associated with floating debris). Drawing Number 096-0179-700-801-73 in Appendix B contains the survey results overlaid with previous years' data.

It is recommended that the stations along this corridor remain flagged for future monitoring.

4.1.1.4 Island 3 to Mainland Flowline

The profile data indicates that the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover. Drawing Number 096-0179-700-801-74 in Appendix B contains the survey results overlaid with previous years' data.

4.1.1.5 Island 4 to Goose Island Flowline

The profile data is consistent with previous years' surveys and the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover where measurements were possible. Drawing Number 096-0179-700-801-75 in Appendix B contains the full survey results overlaid with previous years' data.

4.1.1.6 Island 5 to Bear Island Flowline

The profile data indicates that the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover. Drawing Number 096-0179-700-801-76 in Appendix B contains the survey results overlaid with previous years' data.

4.1.1.7 Island 6 to Bear Island Flowlines

The profile data indicates a decrease in the riverbed to 0.7m at Station 0+240m to 0+302m when compared with the previous years. The remainder of the flowline corridor has adequate cover throughout its entire length. Drawing Number 096-0179-700-801-77 in Appendix B contains the full survey results overlaid with previous years' data.

It is recommended that Station 0+240m to 0+302m along this corridor remain flagged for future monitoring.

4.1.1.8 Bear Island to Goose Island Flowlines

The profile data is consistent with previous years' surveys and the flowline corridor has adequate cover throughout its entire length, with no sections of the crossing showing less than 1.0 m of cover. Drawing Number 096-0179-700-801-78 in Appendix B contains the full survey results overlaid with previous years' data.

4.1.2 Surrounding Areas

The results of the bathymetric survey for the areas surrounding the artificial island locations, the mainland dock, and the Bear Island to Goose Island causeway are shown in the following sections. No depth of cover repair work is planned for 2020.

4.1.2.1 Artificial Islands

The results for the areas surrounding the artificial island locations indicate that there are no areas of concern. Drawing Numbers 096-0179-700-801-79 through 096-0179-700-801-84 in Appendix B contain the full survey results.

4.1.2.2 Mainland Dock

The area around the mainland dock was not surveyed as a result of COVID-19 crew restrictions. There have not been any issues noted at this area in previous years' surveys.

Drawing Number 096-0179-700-801-87 in Appendix B contains the 2018 survey results.

4.1.2.3 Bear Island and Goose Island Causeway

The results for the areas surrounding Bear Island and Goose Island Causeway locations indicate that there are no areas of concern. Drawing Number 096-0179-700-801-89 in Appendix B contains the full survey results.

4.1.3 Summary of Depth of Cover Readings

There was only a single section in the 2020 bathymetric survey showing flowline depths of cover below 1.0 m (listed below), with no areas of exposed pipe.

- Bear to Island 6 – Station 0+240m to 0+302.8m with a depth of cover of 0.7m.

The measured depths of cover at the monitoring locations are shown in Table A: below.

Table A: Summary of Flowline Corridor Depth of Cover

Corridor Name	Start (m)	End (m)	Initial Notification	Reason for Monitoring	Depth of Cover (m)					2020 Scour Volume (m ³)	Notes
					2020	2019	2018	2017	2016		
Mainland to Isl 1	1+498	-	2019	Low DoC	1.2	1.2	1.4	1.2	1.1		
Mainland to Isl1	1+620	-	2019	Low DoC	1.2	1.2	1.5	1.2	1.2		
Mainland to Isl2	1+550	1+559	2019	Low DoC	1.4	1.2	1.2	1.2	1.2		
Mainland to Isl2	1+575	1+594	2014	Scouring	1.2	1.2	1.2	1.0	0.9		
Mainland to Isl2	1+579	-	2016	Low DoC	1.2	0.9	1.3	0.8	0.8		
Goose to Isl3	0+550.0	0+700	2014	Low DoC	-	-	-	0.1	0.1		Unable to survey in 2020
Goose to Isl3	0+956	-	2020	Low DoC	1.4	-	2.8	2.4			
Goose to Isl3	1+080	1+124	2016	Low DoC	1.0	1.2	1.2	1.2	1.2		
Goose to Isl4	0+357	0+358	2011	Low DoC	-	-	-	-	-		Unable to survey in 2020
Goose to Isl4	0+475	0+485	2015	Low DoC	1.3	-	1.2	1.4	1.3		
Goose to Isl4	1+000	1+025	2010	Low DoC	1.7	1.8	1.9	1.8	1.8	12m ³	
Bear to Isl5	0+148.2	0+233	2015	Low DoC	1.2	-	1.5	1.3	0.9		
Bear to Isl5	0+334	0+350	2017	Scouring	1.4	1.9	2.1	1.5		15m ³	
Bear to Isl5	0+628	0+675	2015	Scouring	1.2	1.0	1.1	1.3	1.3		
Bear to Isl5	0+790	0+820	2014	Scouring	1.5	1.5	1.4	1.6	1.4		
Bear to Isl5	0+830	0+851	2019	Low DoC	1.8	0.8	1.5	1.6	1.4		
Bear to Isl6	0+125	0+205	2014	Low DoC	-	-	1.7	1.7	1.5		Unable to survey in 2020
Bear to Isl6	0+240	0+302.8	2017	Low DoC	0.7	1.7*	1.5	1.0	-		
Bear to Isl6	0+560	0+575	2019	Low DoC	2.4	1.4	2.6	2.6	2.6		
Goose to Bear	0+180	0+232	2014	Scouring	1.0	1.0*	1.3	1.3	1.7		
Goose to Bear	0+245	0+355	2016	Scouring	2.4	2.6	3.2	3.4	3.1	211m ³	
*Extrapolated data											

There were limited locations where the river bottom elevation was not able to be measured during the 2020 bathymetric survey. Although data was unable to be collected at these locations, overall results do not indicate an unacceptable risk to any infrastructure. A probing survey is under evaluation for execution in late Q4 2020. Safety and execution feasibility constraints are currently being evaluated. The results of this probing would be used to supplement the 2021 dataset.

5 PROTECTION ASSESSMENT AND MAINTENANCE

5.1 Summary of Protection Assessment and Maintenance

5.1.1 2020 Repairs

Artificial island repairs were completed in March 2020 as per recommendations in the 2019 Artificial Island Inspection Report. Approximately 249 m³ of rip rap and residual limestone was used to repair the artificial islands as part of this work. Details of the repairs completed are described in the next sections.

5.1.1.1 Island 1

The inspection showed Island 1 to be in good condition; therefore, no maintenance was required in 2020.

5.1.1.2 Island 2

Repairs were completed on the south side scope, as recommended. An area of approximately 35 m x 5m was repaired by placing approximately 215 m³ of Class C material.

5.1.1.3 Island 3

The inspection showed Island 3 to be in good condition; therefore, no maintenance was required in 2020.

5.1.1.4 Island 4

Areas around the north side corner blocks apron were filled with rip rap as recommended. Limestone and approximately 34 m³ of call C & D material was used for this repair.

5.1.1.5 Island 5

The inspection showed Island 5 to be in good condition; therefore, no maintenance was required in 2020.

5.1.1.6 Island 6

The inspection showed Island 6 to be in good condition; therefore, no maintenance was required in 2020.

5.1.1.7 Mainland Dock

No work completed on mainland dock river water intake

5.1.2 2020/2021 Proposed Repairs

The 2020 Artificial Island Inspection was conducted from in August by Wim M. Veldman Consulting and Advisian. The 2020 recommendations put forth by the inspectors form the basis for the island repairs to be completed during the 2020/2021 winter season.

5.1.2.1 Island 1

The inspection showed a 20m x 8m area on south side of the Island with a loss of riprap protection. Class E riprap placement on south side of the island to fill the gap recommended.

5.1.2.2 Island 2

The inspection showed Island 2 to be in good condition; therefore, no immediate repairs are required during the 2020/2021 winter period.

5.1.2.3 Island 3

The inspection showed Island 3 to be in good condition; therefore, no immediate repairs are required during the 2020/2021 winter period.

5.1.2.4 Island 4

The inspection showed Island 4 to be in good condition; therefore, no immediate repairs are required during the 2020/2021 winter period.

5.1.2.5 Island 5

The inspection showed Island 5 to be in good condition; therefore, no immediate repairs are required during the 2020/2021 winter period.

5.1.2.6 Island 6

The inspection showed Island 6 to be in good condition; therefore, no immediate repairs are required during the 2020/2021 winter period.

5.1.2.7 Goose Island

During break-up, abandoned flowlines were observed to have become exposed on the north side of Goose Island. Repair work is planned over the fall and winter (2020/2021) to remove exposed flowlines and place fill material and Class D rip rap to prevent further erosion at this location.

FLOWLINE AND FUEL STORAGE TANK INTEGRITY

The operational integrity of all critical equipment is stewarded through Imperial's preventative maintenance program, which is derived from the OIMS Facility Integrity Management System (FIMS). FIMS is the system that identifies critical equipment and sets forth the required preventative maintenance programs and frequencies.

5.2 Fuel Storage Tank Integrity Inspections

Table B lists the fuel storage tanks on site, the type and frequency of inspection performed on each tank, along with the results.

Table B: Fuel Storage Tank Integrity Inspections

Tank Name	Type of Inspection	Results
Goose Island Diesel	5 Year External Visual	– Last completed in 2015; no issues – Next inspection due in 2020
	10 Year External Visual and UT Survey	– New vessel installed in 2015. Baseline UT survey completed in 2015; no issues
	1 Month External Visual	– Completed monthly; no issues
Goose Island Gas	5 Year External Visual	– Last completed in 2015; no issues – Next inspection due in 2020
	10 Year External Visual and UT Survey	– New vessel installed in 2015. Baseline UT survey completed in 2015; no issues
	1 Month External Visual	– Completed monthly; no issues
Bear Island Gas	5 Year External Visual and UT Survey	– Last completed in 2016; no issues – Next inspection due in 2021
	1 Month External Visual	– Completed monthly; no issues
Bear Island Diesel	5 Year External Visual and UT Survey	– New vessel installed in 2020
	1 Month External Visual	– Completed monthly; no issues
Mainland Diesel	5 Year External Visual	– New vessel installed in 2015 – Next inspection due in 2020
	10 Year External Visual and UT Survey	– New vessel installed in 2015. Baseline UT survey completed in 2015; no issues
	1 Month External Visual	– Completed monthly; no issues
CPF T-103 Diesel	5 Year External Settlement	– Last completed in 2017; no issues – Next inspection due in 2022
	5 Year External Visual	– Last completed in 2016; no issues – Next inspection due in 2021
	10 Year Internal	– Last completed in 2015; no issues – Next inspection due in 2021
T-104 Emergency Generator Diesel	5 Year External Visual	– Last completed in 2019; no issues
	10 Year External UT	– Last completed 2017; no issues – Next inspection due in 2027
Mainland Heating Oil	1 Month External Visual	– Completed monthly; no issues.

CPF Heating Oil Double Wall Tank	1 Month External Visual	– New tank installed in 2018 – Completed monthly; no issues.
Warehouse Heating Oil Double Wall Tank	1 Month External Visual	– New tank installed in 2018 – Completed monthly; no issues.
Mud Plant Heating Oil Double Wall Tank	1 Month External Visual	– New tank installed in 2018 – Completed monthly; no issues.

5.3 Flowline Integrity

There are approximately 20 cross-river flowlines that are inspected using a combination of in-line inspection and non-destructive evaluation (NDE). Conservative assumptions coupled with an evaluation of inspection results are used to determine the inspections frequencies. Table C lists the planned flowline integrity (cross-river and land based) inspections that were completed in 2020, along with the inspection type for each of the flowlines, and the inspection results.

Table C: Flowline Integrity Inspections 2020

Flowline	Cross-river (Y/N)	Date	Scope	Comments
106 – Isl4 to GIT4	Y	August 2020	In-Line Inspection (ILI)	No areas of concern were identified. An integrity/verification dig is planned (as noted below).
147 – GIT7 to GIT4	N	August 2020	ILI	No areas of concern were identified. An integrity/verification dig is planned (as noted below).
106 – Isl4 to GIT4	Y	Q4 2020/Q1 2021 (Planned)	Verification Dig	NDE on notable features is planned to validate results, determine tool tolerance values, and perform repairs if required.
147 – GIT7 to GIT4	N	Q4 2020/Q1 2021 (Planned)	Verification Dig	NDE on notable features is planned to validate results, determine tool tolerance values, and perform repairs if required.
128 – Isl6 to BIT4	Y	Q4 2020 (Planned)	Verification Dig	Based on the results of the 2019 ILI, NDE on notable features is planned to validate results, determine tool tolerance values and perform repairs if required.
281/351/536/585 at BIT 3	Y	Q4 2020 (Planned)	Visual Riser Inspection	Inspections on air to soil transition locations is planned.

LIST OF APPENDICES

- Appendix A. Bathymetric Survey Equipment
- Appendix B. Bathymetric Drawings (2020)

Appendix A. Bathymetric Survey Equipment

SURVEY LAUNCH

The survey launches and boat captains for this project were supplied by Imperial. The primary launch (Boat 1) is a 7.3 m aluminum vessel equipped with a 250 hp, 4 stroke Suzuki motor equipped with a propeller (Image A).



Image A: Primary Survey Vessel (Imperial Boat 1)

The survey launch was equipped with the required survey gear and all instruments were interfaced into a central control platform running Hypack navigation and control software.

The R2Sonic 2020 multibeam system was used for the bathymetric survey at Norman Wells. The high frequency of the R2Sonic 2020 allows for accurate and clean data. In order to accommodate the multibeam system a revised fixed mount was fabricated in 2015. Offsets for the bathymetric sensors including the multibeam, IMU, and GPS antennas were accurately measured using conventional survey technology.

NAVIGATION AND POSITIONING

The GPS RTK (Real Time Kinematic) system utilized for the survey consisted of two Leica dual frequency geodetic quality receivers. The system also included a Pacific Crest radio system consisting of a 35 watt base radio and a rover radio. This system provided real-time horizontal and vertical accuracy to tolerances of 10 mm horizontally and 15 mm vertically.

The base receiver and radio gear were set up on a known control point (control point #7009) in the vicinity of the work area.

Northing = 7,241,611.945
Easting = 599,645.968
Elevation (Geodetic) = 51.668m

SONAR SYSTEM

The R2Sonic is a high quality multibeam sonar capable of producing very dense and accurate bathymetric data. Some of the key features of the R2Sonic 2020 are as follows:

- Over 20 x user selectable frequencies from 200 to 400 kHz
- Focused 1° x 1° beam widths
- 60 kHz signal bandwidth over entire frequency range
- True range resolution of 1.25 cm at all frequencies
- Selectable swath coverage from 10° to 160°
- 1 to 100 meter range

The effective swath width of the R2Sonic system is approximately 2 or 3 times the depth of water. The deeper the water, a larger footprint of the river bottom is covered during any one pass.

MOTION REFERENCE UNIT

The Applanix Pos MV is considered the highest rated MRU on the market today. This motion reference unit is the ‘benchmark’ for which all MRU’s are compared to. The manufacturer’s claimed accuracy is:

- Roll, Pitch Accuracy 0.02°
- Heading accuracy 0.02°
- Velocity accuracy 0.03m/sec

CALIBRATION, ACCURACY AND DATA VALIDATION

The sonar system must be calibrated for roll, pitch and yaw and the calibration values are entered in the Hypack software. Prior to or during the survey activity, the vessel proceeds to an area where there is both a flat seabed and a rapidly changing seabed to accommodate the ‘patch’ tests. A preset, pre-configured set of procedures are conducted to gain the calibration values which are used for the remainder of the day.

The accuracy of the final elevations from sounding data is dependent on several factors including:

- the accuracy of the sounder hardware
- speed of the survey launch
- attitude of the survey launch
- river current at time of survey
- wind at time of survey





The digital data produced during the survey was reviewed and checked prior to leaving Norman Wells. It was important to check the quality of the sounding data before leaving the field in case of poor or missing data that would have to be re-surveyed.

Appendix B. Bathymetric Drawings

The bathymetric survey plans listed in Table D below were produced following the 2020 bathymetric survey.

Table D: List of Bathymetric Survey Drawings

Location	Drawing Number
Island 1 to Mainland flowline	096-0179-700-801 71
Island 2 to Mainland flowline	096-0179-700-801 72
Island 3 to Goose Island flowline	096-0179-700-801 73
Island 3 to Mainland flowline	096-0179-700-801 74
Island 4 to Goose Island flowline	096-0179-700-801 75
Island 5 to Bear Island flowline	096-0179-700-801 76
Island 6 to Bear Island flowline	096-0179-700-801 77
Bear Island to Goose Island flowline	096-0179-700-801 78
Island 1 and surrounding area	096-0179-700-801 79
Island 2 and surrounding area	096-0179-700-801 80
Island 3 and surrounding area	096-0179-700-801 81
Island 4 and surrounding area	096-0179-700-801 82
Island 5 and surrounding area	096-0179-700-801 83
Island 6 and surrounding area	096-0179-700-801 84
River Bed and Island Contours	096-0179-700-801 86
Mainland Dock Area	096-0179-700-801 87
Bear Island to Goose Island Causeway	096-0179-700-801 89



SURVEY CONTROL				No.	SUBSTANCE DESCRIPTION
No.	DESCRIPTION	NORTHING	EASTING	ELEV.	MULTIPHASE LIQUIDS
1000	REBAR @ N.E. OF ISL. 1	7240711.75	599540.89		55 219.1 OE Is.2 to L.P.T.1, Glycol H.T. 55-55A
1004	REBAR @ N.W. OF ISL. 1	7240729.21	599459.90		55A 219.1 OE Is.2 to L.P.T.1, Glycol H.T., Conc Coated 55-55A-55B
2	REBAR @ N.E. OF ISL. 2	7240301.75	600511.43		55B 219.1 OE Is.2 to L.P.T.1, Conc Coated 55-55A-55B-55C M-64,65,55
2001	REBAR @ N.W. OF ISL. 2	7240324.34	600431.97		55C 219.1 OE Is.2 to L.P.T.1, Dbl Sect H.T., Conc Coated M-64,65,55 H.T.263
27	REBAR @ N.W. OF ISL. 3	7240741.90	597423.38		55D 219.1 OE Is.2 to L.P.T.1, Sng Sect H.T. 55-55A-55B-55C-L.P.T.1 M-64,65,55 H.T.263
3000	REBAR @ N.E. OF ISL.3	7240716.18	597500.36		
26	REBAR @ N.W. OF ISL. 4	7240387.54	598100.08		
4000	REBAR @ N.E. OF ISL. 4	7240361.98	598175.94		229 114.3 NG (Gas Lift) L.P.T.1 to Is.2 (Buried) 229-229A M-55,65,64
22	REBAR @ N.W. OF ISL. 5	7240016.98	598734.63		229A 114.3 NG (Gas Lift) L.P.T.1 to Is.2 (Conc Coated) 229-229A-229B M-55,65,64
5000	REBAR @ N.E. OF ISL. 5	7239993.12	598815.14		229B 114.3 NG (Gas Lift) L.P.T.1 to Is.2 (Buried) 229-229A-229B-L.P.T.1
21	REBAR @ N.W. OF ISL. 6	7239631.84	599382.56		
6000	REBAR @ N.E. OF ISL. 6	7239616.68	599465.79		
					INJECTION WATER
					438 114.3 INJ-SW L.P.T.1 to Is.2, Sng Sect H.T., Liner 438-438A M-55,65,64 H.T.264
					438A 114.3 INJ-SW L.P.T.1 to Is.2, Dbl Sect H.T., Conc Coated, Liner 438-438A-438B M-55,65,64 H.T.264
					438B 114.3 INJ-SW L.P.T.1 to Is.2, Conc Coated, Liner 438-438A-438B-438C
					438C 114.3 INJ-SW L.P.T.1 to Is.2, Glycol H.T., Conc Coated, Liner 438-438A-438B-438C-438D
					438D 114.3 INJ-SW L.P.T.1 to Is.2, Glycol H.T., Liner 438-438A-438B-438C-438D-L.P.T.1
					ELECTRICAL DESCRIPTION
					P-E9 4160 H.V. From FS-25KV Switch Gear to Is.2 TR-E5 M-54,64

PROFILE ALIGNMENT COORDINATES	
EASTING	NORTHING
599866.000	7241355.000
599867.750	7241350.020
599877.070	7241332.840
599888.830	7241311.060
599900.050	7241288.670
599911.540	7241266.730
599923.760	7241245.240
599935.170	7241222.640
599946.190	7241200.430
599957.710	7241177.750
599968.910	7241155.590
599980.360	7241133.100
599991.630	7241109.940
600002.980	7241088.660
600014.910	7241066.250
600026.790	7241043.290
600038.590	7241019.240
600050.790	7240996.510
600062.340	7240973.070
600073.970	7240950.940
600085.070	7240928.100
600096.790	7240906.500
600108.190	7240884.690
600119.470	7240862.340
600130.870	7240840.070
600142.390	7240817.410
600153.930	7240795.070
600165.200	7240773.220
600176.830	7240751.230
600188.326	7240732.711
600188.291	7240728.880
600199.801	7240706.940
600211.441	7240684.550
600222.851	7240662.280
600234.411	7240640.240
600245.651	7240617.900
600257.421	7240595.870
600268.931	7240573.770
600280.381	7240551.930
600292.091	7240528.740
600303.921	7240506.690
600315.191	7240484.360
600326.861	7240462.120
600337.481	7240439.550
600348.651	7240417.660
600359.971	7240395.040
600410.000	7240305.000
END CHAINAGE 2+182.7	
Alignment includes Winter 1997 pipe locating data.	

- NOTES
1. RIVER BOTTOM PROFILE FROM 2020 BATHYMETRIC SURVEY PERFORMED JUNE 11 TO JUNE 13, 2020.

2. PIPE PROFILE AND CHAINAGES FROM ESSO DWG. 80054 REV. B - TOP OF PIPE AS PER NORTHERN LORAM
(TOP OF PIPE PROFILE ELEVATION REDUCED 0.776m IN 2008)

3. HORIZONTAL DATUM : NAD27 (SHORAN) - UTM GRID/CM = 129'

4. VERTICAL DATUM - GEODETIC BM 747016 ELEVATION 60.189


5. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL

6. CONTOUR INTERVAL = 0.25 METRES.
- 2017 RIVER BED PROFILE SHOWN AS





2018 RIVER BED PROFILE SHOWN AS

2019 RIVER BED PROFILE SHOWN AS

2020 RIVER BED PROFILE SHOWN AS




LEGEND			
UTILIDORS SHOWN			
ROADS SHOWN			
BURIED PIPES SHOWN			
BELOW GROUND POWER, TELEPHONE, & COMMUNICATION SHOWN			
VENT SHOWN			
TRANSITION POINT			
PULL BOX SHOWN			
PULL POINT SHOWN			
PIPE O/S DIA'S ARE IN MILLIMETERS AND DECIMALS THEREOF			
SUBSTANCE/CATEGORY CROSS REFERENCE			
SUBSTANCE	CODE	SUBSTANCE	CODE
PROPANE/BUTANE	HV	PRODUCED WATER	SW
CRUDE OIL	CO	FRESH WATER	FW
MULTIPHASE FLUIDS	OE	INJECTION (SW)	INJ-SW
NATURAL/LIFT GAS	NG	INJECTION (FW)	INJ-FW
FUEL GAS	FG	ABANDONED	ABAN
MISCELLANEOUS LIQUIDS	ML	MISCELLANEOUS GASES	MG
IMPERIAL OIL RESOURCES			
NORMAN WELLS FACILITIES			
MAINLAND TO ISLAND 2			
SURVEY DRAWING			
CONTRACTOR NAME: GEOVERRA		CONTRACTOR DWG NO.: 1197-C	
DATE: 20-09-10		ESSO FILE No.	
SCALE: H 1:1000 V 1:200		096-0179-700-801 72	



PROFILE ALIGNMENT COORDINATES		
EASTING	NORTHING	
598495.850	7241648.380	START CHAINAGE 0+520.4
598475.110	7241628.550	
598457.710	7241608.840	
598438.670	7241592.880	
598403.750	7241557.440	
598385.410	7241540.300	
598367.680	7241522.290	
598349.580	7241504.620	
598332.560	7241487.170	
598314.730	7241469.560	
598280.730	7241433.800	
598262.530	7241416.200	
598226.770	7241380.770	
598192.130	7241345.600	
598175.540	7241327.750	
598156.300	7241308.460	
597982.226	7241130.140	
597971.800	7241117.670	
597949.660	7241094.730	
597932.480	7241077.010	
597913.010	7241056.780	
597897.760	7241041.380	
597881.390	7241024.240	
597863.170	7241006.150	
597846.060	7240988.010	
597827.820	7240970.570	
597811.330	7240953.780	
597793.290	7240934.600	
597776.080	7240916.650	
597758.910	7240898.900	
597742.580	7240883.830	
597723.440	7240864.790	
597705.960	7240849.010	
597690.990	7240834.450	
597686.630	7240829.890	
597668.560	7240810.270	
597651.540	7240794.700	
597632.180	7240774.430	
597595.980	7240738.610	
597588.020	7240729.860	
597583.310	7240725.520	
597576.780	7240719.460	
597544.000	7240680.000	END CHAINAGE 1+878.2

Alignment includes Winter 1997 pipe locating data.

SURVEY CONTROL				SUBSTANCE DESCRIPTION				NOTES			
No.	DESCRIPTION	NORTHING	EASTING	ELEV.	No.	DESCRIPTION		No.	DESCRIPTION		
					MULTIPHASE LIQUIDS				INJECTION WATER		
1000	REBAR @ N.E. OF ISL. 1	7240711.75	599540.89		65	273.1 OE Is.3 to C.P.F. Glycol H.T. 87-65-65A		448E	219.1 INJ-FW C.P.F. to G.I.T. 4, Glycol H.T., 448-448A-448B-448C-448D-448E-448F		1. RIVER BOTTOM PROFILE FROM 2020 BATHYMETRIC SURVEY PERFORMED JUNE 17 TO JUNE 19, 2020.
1004	REBAR @ N.W. OF ISL. 1	7240729.21	599459.90		65A	273.1 OE Is.3 to C.P.F. Glycol H.T., Conc Coated 65-65A-65B		451B	168.3 INJ-SW C.P.F. to Is. 3, Dbl Sect H.T., Conc Coated, Liner 451-451A-451B-451C-451D-451E-451F		2. PIPE PROFILE AND CHAINAGES FROM ESSO DWG. 80054 REV. 8 - TOP OF PIPE AS PER NORTHERN LORAM (TOP OF PIPE PROFILE ELEVATION REDUCED 0.776m IN 2008)
2	REBAR @ N.E. OF ISL. 2	7240301.75	600511.43		65B	273.1 OE Is.3 to C.P.F. Conc Coated 65-65A-65B-65C M-57,47,46		451C	168.3 INJ-SW C.P.F. to Is. 3, Conc Coated Liner 451-451A-451B-451C-451D-451E-451F		3. HORIZONTAL DATUM : NAD27 (SHORAN) - UTM GRID/CM = 129'
2001	REBAR @ N.W. OF ISL. 2	7240324.34	600431.97		65C	273.1 OE Is.3 to C.P.F. Sng Sect. H.T. Conc Coated 65-65A-65B-65C-65D M-57,47,46 H.T.224		451D	168.3 INJ-SW C.P.F. to Is. 3, Conc Coated, Gly H.T., Liner 451-451A-451B-451C-451D-451E-451F		4. VERTICAL DATUM - GEODETTIC BM 747016 ELEVATION 60.189
27	REBAR @ N.W. OF ISL. 3	7240741.90	597423.38		71	355.6 OE Is.3 to C.P.F. Glycol H.T. 88-71-71A		451E	168.3 INJ-SW C.P.F. to Is. 3, Glycol H.T., Liner 451-451A-451B-451C-451D-451E-451F		5. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL
3000	REBAR @ N.E. OF ISL. 3	7240716.18	597500.36		71A	355.6 OE Is.3 to C.P.F. Glycol H.T., Conc Coated 71-71A-71B		450	168.3 INJ-SW Is.3 to GIT 4, Glycol H.T. 451E-450-450A		6. CONTOUR INTERVAL = 0.25 METRES.
26	REBAR @ N.W. OF ISL. 4	7240387.54	598100.08		71B	355.6 OE Is.3 to C.P.F. Glycol H.T., Conc Coated 71-71A-71B-71C M-57,47,46		527	88.9 INJ-SW 451E Tee to Is.3, Glycol H.T. 451E-527-Is.3		
4000	REBAR @ N.E. OF ISL. 4	7240361.98	598175.94		71C	355.6 OE Is.3 to C.P.F. Dbl Sect. H.T. Conc Coated 71-71A-71B-71C-71D M-57,47,46 H.T.223		ELECTRICAL DESCRIPTION			
22	REBAR @ N.W. OF ISL. 5	7240016.98	598734.63		77D	273.1 OE GIT 4 to Is.3 Glycol H.T. 77C-77D-65		P-C2	4160 H.V. From SB-C1 to SB-C2 (Is.3) M-47,57 Refer to Dwg 096-0100-100-006		
5000	REBAR @ N.E. OF ISL. 5	7239993.12	598815.14		82D	355.6 OE GIT 4 to Is.3 Glycol H.T. 82C-82D-71		P-C3	4160 H.V. From SB-C2 (Is.3) to GIT 4 Trans TR-C18 G-54,43,33,32		
21	REBAR @ N.W. OF ISL. 6	7239631.84	599382.56		87	168.3 OE Is.3 to C.P.F. Glycol H.T. 87-65-65A					
6000	REBAR @ N.E. OF ISL. 6	7239616.68	599465.79		88	168.3 OE Is.3 to C.P.F. Glycol H.T. 88-71-71A					
					GASLIFT				2017 RIVER BED PROFILE SHOWN AS		
					235B	168.3 NG (Gas Lift) C.P.F. to Is.3 (Conc Coated) 235-235A-235B-235C M-46,47,57		2018 RIVER BED PROFILE SHOWN AS			
					235C	168.3 NG (Gas Lift) C.P.F. to Is.3 (Conc Coated) 235-235A-235B-235C-Is.3		2019 RIVER BED PROFILE SHOWN AS			
					239	168.3 NG (Gas Lift) Is.3 to GIT 4 (Conc Coated) 235C-239-239A		2020 RIVER BED PROFILE SHOWN AS			
					242	88.9 NG (Gas Lift) C.P.F. to Is.3 (Buried) 235C-242-Is.3					
					INJECTION WATER						
					448B	219.1 INJ-FW C.P.F. to G.I.T. 4, Dbl Sect H.T., Conc Coated 448-448A-448B-448C M-46,47,57					
					448C	219.1 INJ-FW C.P.F. to G.I.T. 4, Conc Coated 448-448A-448B-448C-448D M-46,47					
					448D	219.1 INJ-FW C.P.F. to G.I.T. 4, Conc Coated, Gly H.T., 448-448A-448B-448C-448D-448E					
					448E	219.1 INJ-FW C.P.F. to G.I.T. 4, Glycol H.T., 448-448A-448B-448C-448D-448E-527					



LEGEND

UTILIDORS SHOWN

ROADS SHOWN

BURIED PIPES SHOWN

BELOW GROUND POWER, TELEPHONE, & COMMUNICATION SHOWN

VENT SHOWN

TRANSITION POINT

PULL BOX SHOWN

PULL POINT SHOWN

PIPE O/S DIA'S ARE IN MILLIMETERS AND DECIMALS THEREOF

SUBSTANCE/CATEGORY CROSS REFERENCE

SUBSTANCE	CODE	SUBSTANCE	CODE
PROPANE/BUTANE	HV	PRODUCED WATER	SW
CRUDE OIL	CO	FRESH WATER	FW
MULTIPHASE FLUIDS	OE	INJECTION (SW)	INJ-SW
NATURAL/LIFT GAS	NG	INJECTION (FW)	INJ-FW
FUEL GAS	FG	ABANDONED	ABAN
MISCELLANEOUS LIQUIDS	ML	MISCELLANEOUS GASES	MG

Imperial Oil

IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES

MAINLAND TO ISLAND 3

SURVEY DRAWING



CONTRACTOR NAME: GEOVERRA

CONTRACTOR DWG NO.: 1199-C

DATE: 20-09-10


SCALE: H 1:1000 V 1:200

096-0179-700-801 74



SURVEY CONTROL				No.	SUBSTANCE DESCRIPTION
No.	DESCRIPTION	NORTHING	EASTING	ELEV.	
1000	REBAR @ N.E. OF ISL. 1	7240711.75	599540.89		MULTIPHASE LIQUIDS
1004	REBAR @ N.W. OF ISL. 1	7240729.21	599459.90		
2	REBAR @ N.E. OF ISL. 2	7240301.75	600511.43		
2001	REBAR @ N.W. OF ISL. 2	7240324.34	600431.97		
27	REBAR @ N.W. OF ISL. 3	7240741.90	597423.38		
3000	REBAR @ N.E. OF ISL. 3	7240716.18	597500.36		
26	REBAR @ N.W. OF ISL. 4	7240387.54	598100.08		
4000	REBAR @ N.E. OF ISL. 4	7240361.98	598175.94		
22	REBAR @ N.W. OF ISL. 5	7240016.98	598734.63		
5000	REBAR @ N.E. OF ISL. 5	7239993.12	598815.14		
21	REBAR @ N.W. OF ISL. 6	7239631.84	599382.56		GASLIFT
6000	REBAR @ N.E. OF ISL. 6	7239616.68	599465.79		
					INJECTION WATER
					ELECTRICAL DESCRIPTION

PROFILE ALIGNMENT COORDINATES		NOTES
EASTING	NORTHING	
597599.730	7239764.700	1. RIVER BOTTOM PROFILE FROM 2020 BATHYMETRIC SURVEY PERFORMED JUNE 17 TO JUNE 19, 2020. 2. PIPE PROFILE AND CHAINAGES FROM ESSO DWG. 80054 REV. 8 - TOP OF PIPE AS PER NORTHERN LORAM (TOP OF PIPE PROFILE ELEVATION REDUCED 0.776m IN 2008) 3. HORIZONTAL DATUM : NAD27 (SHORAN) - UTM GRID/CM = 129° 4. VERTICAL DATUM - GEODETIC BM 747016 ELEVATION 60.189 5. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL 6. CONTOUR INTERVAL = 0.25 METRES. 2017 RIVER BED PROFILE SHOWN AS 2018 RIVER BED PROFILE SHOWN AS 2019 RIVER BED PROFILE SHOWN AS 2020 RIVER BED PROFILE SHOWN AS
597620.330	7239783.340	
597635.850	7239800.100	
597657.950	7239816.480	
597675.810	7239834.180	
597693.470	7239852.120	
597712.360	7239868.600	
597750.070	7239901.480	
597768.890	7239916.080	
597787.670	7239934.740	
597806.100	7239951.640	Alignment includes Winter 1997 pipe locating data.
597843.510	7239984.930	
597862.720	7240001.070	
597881.690	7240017.520	
597900.880	7240033.650	
597919.950	7240049.830	
597939.050	7240066.100	
597958.080	7240082.260	
597977.390	7240098.090	
597996.440	7240114.330	
598014.890	7240131.690	4850 88.9 INJ-SW Is.4 Is.4, Glycol H.T., Liner 485-485A-485B-485C-485D-Is. 4
598033.130	7240148.630	
598051.700	7240165.310	
598070.430	7240181.730	
598089.120	7240198.220	
598098.390	7240206.570	
598107.670	7240214.920	
598126.290	7240231.630	
598144.980	7240248.190	
598163.770	7240264.700	
598178.650	7240277.800	END CHAINAGE 1+082.5
598183.000	7240287.000	



LEGEND

UTILITIES SHOWN
ROADS SHOWN
BURIED PIPES SHOWN
BELOW GROUND POWER, TELEPHONE, & COMMUNICATION SHOWN
VENT SHOWN
TRANSITION POINT
PULL BOX SHOWN
PULL POINT SHOWN
PIPE O/S DIA'S ARE IN MILLIMETERS AND DECIMALS THEREOF

ESSE Imperial Oil

IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES

GOOSE TO ISLAND 4

SURVEY DRAWING



CONTRACTOR NAME:
GEOVERRA

CONTRACTOR
DWG NO. : 1200-C

DATE: 20-09-10


SCALE: H 1:1000
V 1:200

CONTRACTOR
ESSO FILE No.
096-0179-700-801 75



PROFILE ALIGNMENT COORDINATES			
EA	STATION	NORTHING	EASTING
588884.710	7239012.735		START CHAINAGE = 0+000.00
588889.860	7239012.320		
588888.710	7239061.550		
588887.810	7239065.780		
588886.820	7239101.580		
588885.050	7239135.440		
588883.480	7239160.510		
588881.680	7239185.260		
588881.050	7239202.110		
588879.520	7239235.430		
588878.350	7239259.790		
588878.320	7239284.860		
588878.200	7239310.010		
588876.280	7239334.880		
588875.790	7239359.970		
588874.330	7239384.860		
588873.360	7239409.840		
588872.610	7239434.770		
588871.350	7239459.860		
588870.310	7239484.780		
588868.570	7239509.940		
588866.610	7239535.040		
588865.090	7239560.020		
588864.320	7239585.090		
588862.950	7239610.190		
588861.950	7239635.260		
588860.400	7239660.400		
588859.020	7239685.300		
588857.480	7239710.330		
588857.363	7239712.223		
588855.944	7239735.330		
588854.714	7239760.360		
588853.400	7239785.410		
588852.614	7239810.250		
588851.594	7239835.450		
588850.244	7239860.180		
588848.764	7239885.280		
588845.000	7239980.000	END CHAINAGE = 0+988.1	

Alignment includes Winter 1997 pipe locating data.



SURVEY CONTROL				No.	SUBSTANCE DESCRIPTION	No.	SUBSTANCE DESCRIPTION	NOTES	
No.	DESCRIPTION	NORTHING	EASTING	ELEV.					
MULTIPHASE LIQUIDS						ELECTRICAL DESCRIPTION			
1000	REBAR @ N.E. OF ISL. 1	7240711.75	599540.89		123	219.1 OE Is.5 to BIT 4, Glycol H.T. 123-123A	P-C10	4160 H.V. BIT 4 5Kv Switch Gear Is.5 Tr-C5 B-14,24	1. RIVER BOTTOM PROFILE FROM 2020 BATHYMETRIC SURVEY PERFORMED JUNE 17 TO JUNE 18, 2020.
1004	REBAR @ N.W. OF ISL. 1	7240729.21	599459.90		123A	219.1 OE Is.5 to BIT 4, Glycol H.T., Conc Coated 123-123A-123B	P-C11	4160 H.V. BIT 4 5Kv Switch Gear Is.6 Tr-C6 B-25,24,14,13,3	2. PIPE PROFILE AND CHANGES FROM ESSO DWG. 80054 REV. 8 - TOP OF PIPE AS PER NORTHERN LORAM
2	REBAR @ N.E. OF ISL. 2	7240301.75	600511.43		123B	219.1 OE Is.5 to BIT 4, Conc Coated 123-123A-123B-123C B-14,24,25	P-C13	4160 H.V. BIT 4 5Kv Switch Gear BIT 3 5Kv Switch Gear B-25,24,23,22,13	(TOP OF PIPE PROFILE ELEVATION REDUCED 0.776m IN 2008)
2001	REBAR @ N.W. OF ISL. 2	7240324.34	600431.97		123C	219.1 OE Is.5 to BIT 4, Dbl Sect H.T., Conc Coated 123-123A-123B-123C-BIT 4 B-14,24,25 H.T.443			3. HORIZONTAL DATUM : NAD27 (SHORAN) - UTM GRID/CM = 129"
27	REBAR @ N.W. OF ISL. 3	7240741.90	597423.38		123D	219.1 OE Is.5 to BIT 4, Sng Sect H.T. 123-123A-123B-123C-123D-BIT 4 B-14,24,25 H.T.443			4. VERTICAL DATUM - GEODEIC BM 747016 ELEVATION 60.189
3000	REBAR @ N.E. OF ISL. 3	7240716.18	597500.36		128D	168.3 OE Is.6 to BIT 4, Sng Sect H.T. 128-128A-128B-128C-128D-BIT 4 B-31,314,24,25 H.T.441			5. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL
26	REBAR @ N.W. OF ISL. 4	7240387.54	598100.08		133	219.1 OE BIT 3 to BIT 4, Sng Thermon H.T. B-22,23,13,14,24,25 H.T.428			6. CONTOUR INTERVAL = 0.25 METRES.
4000	REBAR @ N.E. OF ISL. 4	7240361.98	598175.94						
22	REBAR @ N.W. OF ISL. 5	7240016.98	598734.63		270	88.9 NG (Gas Lift) BIT 4 to Is.5 (Buried) 270-270A B-14,24			
5000	REBAR @ N.E. OF ISL. 5	7239993.12	598815.14		270A	88.9 NG (Gas Lift) BIT 4 to Is.5 (Conc Coated) 270-270A-270B B-14,24			
21	REBAR @ N.W. OF ISL. 6	7239631.84	599382.56		270B	88.9 NG (Gas Lift) BIT 4 to Is.5 (Buried) 270-270A-270B-Is.5			
6000	REBAR @ N.E. OF ISL. 6	7239616.68	599465.79		273	88.9 NG (Gas Lift) BIT 4 to Is.6 (Buried) 273-273A B-25,24,14,13,3			2017 RIVER BED PROFILE SHOWN AS
					276	88.9 NG (Gas Lift) BIT 4 to BIT 3, (Buried) B-22,23,13,14,24,25			2018 RIVER BED PROFILE SHOWN AS
INJECTION WATER									
					504	88.9 INJ-FW BIT 4 to Is.5, Sng Sect H.T. 504-504A B-14,24 H.T.444			2019 RIVER BED PROFILE SHOWN AS
					504A	88.9 INJ-FW BIT 4 to Is.5, Dbl Sect H.T., Conc Coated 504-504A-504B B-14,24 H.T.444			2020 RIVER BED PROFILE SHOWN AS
					504B	88.9 INJ-FW BIT 4 to Is.5, Conc Coated 504-504A-504B-504C B-14,24			
					504C	88.9 INJ-FW BIT 4 to Is.5, Glycol H.T., Conc Coated 504-504A-504B-504C-504D			
					504D	88.9 INJ-FW BIT 4 to Is.5, Glycol H.T. 504-504A-504B-504C-504D-Is.5			
					509	88.9 INJ-FW BIT 4 to Is.6, Sng Sect H.T. 509-509A B-25,24,14,13,3 H.T.442			
					514	88.9 INJ-FW BIT 4 to BIT 3, Sng Thermon H.T. B-22,23,13,14,24,25 H.T.429			

KEY PLAN
1:30 000

The map shows Mackenzie River, Island 2 Rampart, Island 3 Decho, Island 4 Ekwe, Island 5 Ite'h K'ee, Island 6 Little Bear, Goose Island, and Frenchy's Island. Pipelines are labeled G-1 through G-104. Well locations are marked with numbers like 15, 14, 13, 12, 11, etc.

ADDED 2020 BOTTOM PROFILE SEP. 2020: USMA Geomatics

ADDED 2002 BOTTOM PROFILE AUG. 2002: MAM Geomatics

ADDED 2009 BOTTOM PROFILE JULY 2009: MAM Geomatics

ADDED 2015 BOTTOM PROFILE AUG. 2015: WSP

ADDED FUTURE MONITORING DEC. 2019: WSP

ADDED 2001 BOTTOM PROFILE AUG. 2001: UMA Geomatics

ADDED 2008 BOTTOM PROFILE JUNE 2008: MAM Geomatics

ADDED 2014 BOTTOM PROFILE AUG. 2014: MAM Geomatics

ADDED 2010 BOTTOM PROFILE SEP. 2010: WSP

ADDED 2000 BOTTOM PROFILE AUG. 2000: UMA Geomatics

ADDED 2006 BOTTOM PROFILE JUNE 2006: MAM Geomatics

ADDED 2013 BOTTOM PROFILE AUG. 2013: MAM Geomatics

ADDED 2018 BOTTOM PROFILE NOV. 2018: WSP

ADDED 2006 BOTTOM PROFILE AUG. 2006: UMA Geomatics

ADDED 2005 BOTTOM PROFILE JUNE 2005: USHER CANADA LIMITED


ADDED 2012 BOTTOM PROFILE AUG. 2012: MAM Geomatics

ADDED 2017 BOTTOM PROFILE SEP. 2017: WSP

ADDED 1998 BOTTOM PROFILE JUNE, 1998: UMA Geomatics

ADDED 2004 BOTTOM PROFILE AUG. 2004: USHER CANADA LIMITED

ADDED 2011 BOTTOM PROFILE






PROFILE ALIGNMENT COORDINATES			
EASTING	NORTHING		
590900.000	7239032.000	START CHAINAGE	+0+0.000
590903.250	7239030.250		
590910.000	7239030.000		
59118.870	7239070.340		
59131.340	7239060.700		
59149.930	7239112.000		
59163.950	7239130.100		
59176.670	7239150.250		
59183.510	7239170.390		
59208.340	7239190.310		
59223.420	7239210.000		
59236.330	7239230.020		
59251.750	7239249.280		
59268.330	7239269.230		
59285.010	7239288.000		
59290.520	7239296.040		
59294.190	7239300.000		
59300.310	7239308.270		
59314.720	7239328.900		
59329.050	7239349.520		
59344.200	7239369.280		
59356.010	7239389.800		
59372.550	7239409.130		
59387.300	7239429.980		
59402.270	7239450.020		
59417.730	7239469.890		
59432.740	7239490.140		
59447.530	7239510.210		
59462.960	7239529.870		
59468.430	7239536.780		
59480.000	7239551.000	END CHAINAGE	+0+649.2




Alignment includes Winter 1997 pipe locating data.

KEY PLAN
1:30 000

The map shows the Mackenzie River and surrounding islands. Islands are labeled with numbers and names: Island 3 (DECHO), Island 4 (EKWE), Island 1 (RAYKA), Island 2 (RAMPART), Island 5 (ITEH K'EE), Island 6 (LITTLE BEAR), and BEAR ISLAND. Pipelines are labeled with numbers: PIPELINE 80136, PIPELINE 80137, PIPELINE 80140, PIPELINE 80141, PIPELINE 80142, and PIPELINE 80143. A key plan is provided in the bottom right corner, showing a grid of islands and pipelines. The map is titled 'KEY PLAN 1:30 000'.

LEGEND UTILIDORS SHOWN _____ ROADS SHOWN _____ BURIED PIPES SHOWN _____ BELOW GROUND POWER, TELEPHONE, & COMMUNICATION SHOWN _____ VENT SHOWN _____ TRANSITION POINT _____ PULL BOX SHOWN _____ PULL POINT SHOWN _____ PIPE O/D DIA'S ARE IN MILLIMETERS AND DECIMALS THEREOF			
			
SUBSTANCE/CATEGORY CROSS REFERENCE			
SUBSTANCE	CODE	SUBSTANCE	CODE
PROPANE / BUTANE	HV	PRODUCED WATER	SW
CRUDE OIL	CO	FRESH WATER	FW
MULTIPHASE FLUIDS	OE	INJECTION (SW)	INJ-SW
NATURAL / LIFT GAS	NG	INJECTION (FW)	INJ-FW
FUEL GAS	FG	ABANDONED	ABAN
MISCELLANEOUS LIQUIDS	ML	MISCELLANEOUS GASES	MG
			
IMPERIAL OIL RESOURCES			
NORMAN WELLS FACILITIES BEAR TO ISLAND 6 SURVEY DRAWING			
CONTRACTOR NAME: GEOVERRA		CONTRACTOR DWG NO. : 1202-C	
DATE: 20—09—10		ESSO FILE No.	
SCALE: H 1:1000 V 1:2000		096-0179-700-801 77	

[illegible]



KEY PLAN
50 000

NOTES

1. CONTOUR INTERVAL = 0.25 METRES.
2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 10 TO JUNE 12, 2020.
3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
4. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129°
5. VERTICAL DATUM: GEODETIC BM 74T016
ELEVATION = 60.189m

LEGEND




	2003 SURVEY CONTOURS AUG. 2003: UIMA GEOMATICS		2015 SURVEY CONTOURS AUG. 2015: WSP
	2002 SURVEY CONTOURS AUG. 2002: UIMA GEOMATICS		2014 SURVEY CONTOURS AUGUST 2014: UIMA Geomatics
	2001 SURVEY CONTOURS AUG. 2001: UIMA GEOMATICS		2013 SURVEY CONTOURS AUGUST 2013: UIMA Geomatics
	2000 SURVEY CONTOURS AUG. 2000: UIMA GEOMATICS		2012 SURVEY CONTOURS AUGUST 2012: UIMA Geomatics
	1999 SURVEY CONTOURS AUG. 1999: UIMA GEOMATICS		2011 SURVEY CONTOURS AUGUST 2011: UIMA Geomatics
	1998 SURVEY CONTOURS AUG. 1998: UIMA GEOMATICS		2010 SURVEY CONTOURS AUG. 2010: UIMA Geomatics
	2000 SURVEY CONTOURS SEP. 2000: GEOVERA		2009 SURVEY CONTOURS JUNE 2009: UIMA Geomatics
	2016 SURVEY CONTOURS SEP. 2016: UIMA GEOMATICS		2008 SURVEY CONTOURS JUNE 2008: UIMA Geomatics
	2018 SURVEY CONTOURS NOV. 2018: WSP		2006 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	2017 SURVEY CONTOURS SEP. 2017: UIMA GEOMATICS		2005 SURVEY CONTOURS JULY 2005: USHER CANADA LIMITED
	2016 SURVEY CONTOURS SEP. 2016: UIMA		2004 SURVEY CONTOURS AUG. 2004: USHER CANADA LIMITED
No.	REVISION	No.	REVISION



IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES
ISLAND 1 & SURROUNDING AREA
SURVEY PLAN

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1204-C
DATE: 20-09-10	ESSO FILE No. 096-0179-700-801 79
SCALE: 1:1000	



KEY PLAN
1:50 000

- NOTES**
1. CONTOUR INTERVAL = 0.25 METRES.
 2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 11 TO JUNE 13, 2020.
 3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
 4. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129'
 5. VERTICAL DATUM: GEODETIC BM 741016
ELEVATION = 60.189m




LEGEND			
	2003 SURVEY CONTOURS AUG 2003: UMA GEOMATICS		2015 SURVEY CONTOURS AUG 2015: WSP
	2002 SURVEY CONTOURS AUG 2002: UMA GEOMATICS		2014 SURVEY CONTOURS AUGUST 2014: MMM Geomatics
	2001 SURVEY CONTOURS AUG 2001: UMA GEOMATICS		2013 SURVEY CONTOURS AUGUST 2013: MMM Geomatics
	2000 SURVEY CONTOURS AUG 2000: UMA GEOMATICS		2012 SURVEY CONTOURS AUGUST 2012: MMM Geomatics
	1999 SURVEY CONTOURS AUG 1999: UMA GEOMATICS		2011 SURVEY CONTOURS AUGUST 2011: MMM Geomatics
	1998 SURVEY CONTOURS JUNE 1998: UMA GEOMATICS		2010 SURVEY CONTOURS JULY 2010: MMM Geomatics
	2020 SURVEY CONTOURS SEP 2020: GEOVERRA		2009 SURVEY CONTOURS JUNE 2009: MMM Geomatics
	2019 SURVEY CONTOURS SEP 2019: WSP		2008 SURVEY CONTOURS JUNE 2008: MMM Geomatics
	2018 SURVEY CONTOURS NOV 2018: WSP		2006 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	2017 SURVEY CONTOURS SEP 2017: WSP		2005 SURVEY CONTOURS JULY 2005: USHER CANADA LIMITED
	2016 SURVEY CONTOURS SEP 2016: WSP		2004 SURVEY CONTOURS AUG 2004: USHER CANADA LIMITED
No.	REVISION	No.	REVISION



IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES
ISLAND 2 & SURROUNDING AREA
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1205-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:1000	096-0179-700-801 80






- NOTES
1. CONTOUR INTERVAL = 0.25 METRES.
 2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 12 TO JUNE 19, 2020.
 3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
 4. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/cm = 129'
 5. VERTICAL DATUM: GEODETIC BM 741016 ELEVATION = 60.189m

LEGEND	
	2003 SURVEY CONTOURS AUG. 2003: UMA GEOMATICS
	2002 SURVEY CONTOURS AUG. 2002: UMA GEOMATICS
	2001 SURVEY CONTOURS AUG. 2001: UMA GEOMATICS
	2000 SURVEY CONTOURS AUG. 2000: UMA GEOMATICS
	1999 SURVEY CONTOURS AUG. 1999: UMA GEOMATICS
	1998 SURVEY CONTOURS JUNE 1998: UMA GEOMATICS
	2015 SURVEY CONTOURS AUG. 2015: WSP
	2014 SURVEY CONTOURS AUGUST 2014: MAM Geomatics
	2013 SURVEY CONTOURS AUGUST 2013: MAM Geomatics
	2012 SURVEY CONTOURS AUGUST 2012: MAM Geomatics
	2011 SURVEY CONTOURS AUGUST 2011: MAM Geomatics
	2010 SURVEY CONTOURS JULY 2010: MAM Geomatics
	2009 SURVEY CONTOURS JUNE 2009: MAM Geomatics
	2008 SURVEY CONTOURS JUNE 2008: MAM Geomatics
	2007 SURVEY CONTOURS JUNE 2007: MAM Geomatics
	2006 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	2005 SURVEY CONTOURS JULY 2005: USHER CANADA LIMITED
	2004 SURVEY CONTOURS AUG. 2004: USHER CANADA LIMITED
No.	REVISION
No.	REVISION



NORMAN WELLS FACILITIES
ISLAND 3 & SURROUNDING AREA
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1206-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:1000	096-0179-700-801 81






- NOTES
1. CONTOUR INTERVAL = 0.25 METRES.
 2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 17 TO JUNE 19, 2020.
 3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
 4. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129°
 5. VERTICAL DATUM: GEODETIC BM 741016 ELEVATION = 60.189m

LEGEND			
	2003 SURVEY CONTOURS		2015 SURVEY CONTOURS
	2002 SURVEY CONTOURS		2014 SURVEY CONTOURS
	2001 SURVEY CONTOURS		2013 SURVEY CONTOURS
	2000 SURVEY CONTOURS		2012 SURVEY CONTOURS
	1999 SURVEY CONTOURS		2011 SURVEY CONTOURS
	1998 SURVEY CONTOURS		2010 SURVEY CONTOURS
	2020 SURVEY CONTOURS		2009 SURVEY CONTOURS
	2019 SURVEY CONTOURS		2008 SURVEY CONTOURS
	2018 SURVEY CONTOURS		2007 SURVEY CONTOURS
	2017 SURVEY CONTOURS		2006 SURVEY CONTOURS
	2016 SURVEY CONTOURS		2005 SURVEY CONTOURS
	2015 SURVEY CONTOURS		2004 SURVEY CONTOURS
No.	REVISION	No.	REVISION



NORMAN WELLS FACILITIES
ISLAND 4 & SURROUNDING AREA
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1207-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:1000	096-0179-700-801 82



1. CONTOUR INTERVAL = 0.25 METRES.
2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 17 TO JUNE 18, 2020.
3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
4. HORIZONTAL DATUM: NAD27 SHORAN-UTM GRID/CM = 129°
5. VERTICAL DATUM: GEODEIT BM 74T016
ELEVATION = 60.189m




LEGEND			
	2003 SURVEY CONTOURS AUG 2003: UMA GEOMATICS		2015 SURVEY CONTOURS AUG. 2015: WSP
	2002 SURVEY CONTOURS AUG 2002: UMA GEOMATICS		2014 SURVEY CONTOURS AUGUST 2014: MMW Geomatics
	2001 SURVEY CONTOURS AUG 2001: UMA GEOMATICS		2013 SURVEY CONTOURS AUGUST 2013: MMW Geomatics
	2000 SURVEY CONTOURS AUG 2000: UMA GEOMATICS		2012 SURVEY CONTOURS AUGUST 2012: MMW Geomatics
	1999 SURVEY CONTOURS AUGUST 1999: UMA GEOMATICS		2011 SURVEY CONTOURS AUGUST 2011: MMW Geomatics
	1998 SURVEY CONTOURS JUNE 1998: UMA GEOMATICS		2010 SURVEY CONTOURS JULY 2010: MMW Geomatics
	2020 SURVEY CONTOURS SEP. 2020: GEOSERVIS		2009 SURVEY CONTOURS JUNE 2009: MMW Geomatics
	2019 SURVEY CONTOURS SEP. 2019: WSP		2008 SURVEY CONTOURS JUNE 2008: MMW Geomatics
	2018 SURVEY CONTOURS NOV. 2018: WSP		2007 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	2017 SURVEY CONTOURS SEP. 2017: WSP		2005 SURVEY CONTOURS JULY 2005: USHER CANADA LIMITED
	2016 SURVEY CONTOURS SEP. 2016: WSP		2004 SURVEY CONTOURS AUG 2004: USHER CANADA LIMITED
No.	REVISION	No.	REVISION



IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES
ISLAND 5 & SURROUNDING AREA
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1208-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:1000	096-0179-700-801 83





- NOTES
1. CONTOUR INTERVAL = 0.25 METRES.
 2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 13 TO JUNE 16, 2020.
 3. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
 4. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129°
 5. VERTICAL DATUM: GEODETIC BM 741016 ELEVATION = 60.189m

LEGEND			
	2003 SURVEY CONTOURS		2015 SURVEY CONTOURS
	2002 SURVEY CONTOURS		2014 SURVEY CONTOURS
	2001 SURVEY CONTOURS		2013 SURVEY CONTOURS
	2000 SURVEY CONTOURS		2012 SURVEY CONTOURS
	1999 SURVEY CONTOURS		2011 SURVEY CONTOURS
	1998 SURVEY CONTOURS		2010 SURVEY CONTOURS
	2020 SURVEY CONTOURS		2009 SURVEY CONTOURS
	2019 SURVEY CONTOURS		2008 SURVEY CONTOURS
	2018 SURVEY CONTOURS		2007 SURVEY CONTOURS
	2017 SURVEY CONTOURS		2006 SURVEY CONTOURS
	2016 SURVEY CONTOURS		2005 SURVEY CONTOURS
	2015 SURVEY CONTOURS		2004 SURVEY CONTOURS
No.	REVISION	No.	REVISION



NORMAN WELLS FACILITIES
ISLAND 6 & SURROUNDING AREA
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1209-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:1000	096-0179-700-801 84



- NOTES
1. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 10 TO JUNE 19, 2020
 2. WATER LEVEL DETERMINED DIRECTLY FROM RTK OBSERVATIONS ON SURVEY VESSEL.
 3. HORIZONTAL DATUM: NAD 27(SHORAN)-UTM GRID/cm=129"
 4. VERTICAL DATUM: GEODETIC BM 74T016
ELEVATION = 60.189




LEGEND

	2003 SURVEY POINTS AUG 2003: UMA GEOMATICS		2016 SURVEY POINTS SEP. 2016: WSP
	2002 SURVEY POINTS AUG 2002: UMA GEOMATICS		2015 SURVEY POINTS AUG. 2015: WSP
	2001 SURVEY POINTS AUG 2001: UMA GEOMATICS		2014 SURVEY POINTS AUGUST 2014: MAM GEOMATICS
	2000 SURVEY POINTS AUG 2000: UMA GEOMATICS		2013 SURVEY POINTS AUGUST 2013: MAM GEOMATICS
	1999 SURVEY POINTS AUG 1999: UMA GEOMATICS		2012 SURVEY POINTS AUGUST 2012: MAM GEOMATICS
	1998 SURVEY POINTS JUNE 1998: UMA GEOMATICS		2011 SURVEY POINTS AUGUST 2011: MAM GEOMATICS
	1997 SURVEY POINTS JULY 1996: UMA GEOMATICS		2010 SURVEY POINTS JULY 2010: MAM GEOMATICS
	2020 SURVEY POINTS SEP. 2020: GEOVERRA		2009 SURVEY POINTS JUNE 2009: MAM GEOMATICS
	2019 SURVEY POINTS SEP. 2019: WSP		2008 SURVEY POINTS JUNE 2008: MAM GEOMATICS
	2018 SURVEY POINTS NOV. 2018: WSP		2006 SURVEY POINTS JUNE 2006: USHER CANADA LIMITED
	2017 SURVEY POINTS SEP. 2017: WSP		2005 SURVEY POINTS JUNE 2005: USHER CANADA LIMITED
No.	REVISION	No.	REVISION



NORMAN WELLS FACILITIES
RIVER BED AND ISLAND CONTOURS
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1213-C
DATE: 20-09-10	ESSO FILE No.
SCALE: 1:5000	096-0179-700-801 86

KEY PLAN
1:50 000

NOTES

1. CONTOUR INTERVAL = 0.25 METRES.
2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 10 AND JUNE 12, 2020.
3. WATER LEVEL = 42.48 m (JULY 10-12, 2020)
4. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
5. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129'
6. VERTICAL DATUM: GEODETIC BM 747016 ELEVATION = 60.189m
7. PIPELINE ALIGNMENT SURVEYED BETWEEN JUNE 17 TO JUNE 25, 2017.

LEGEND

- 2017 ROAD CENTERLINE PROFILE
- 2018 ROAD CENTERLINE PROFILE
- 2019 ROAD CENTERLINE PROFILE
- 2020 ROAD CENTERLINE PROFILE

	2004 SURVEY CONTOURS AUG 2004: USHER CANADA LIMITED		2016 SURVEY PROFILE SEP. 2016: WSP
	2003 SURVEY CONTOURS/PROFILE AUG 2003: UMA GEOMATICS		2015 SURVEY PROFILE AUG. 2015: WSP
	2002 SURVEY CONTOURS/PROFILE AUG 2002: UMA GEOMATICS		2014 SURVEY CONTOURS AUGUST 2014: MMM GEOMATICS
	2001 SURVEY CONTOURS/PROFILE AUG 2001: UMA GEOMATICS		2013 SURVEY CONTOURS AUGUST 2013: MMM GEOMATICS
	2000 SURVEY CONTOURS/PROFILE AUG 2000: UMA GEOMATICS		2012 SURVEY CONTOURS AUGUST 2012: MMM GEOMATICS
	1999 SURVEY CONTOURS/PROFILE AUG 1999: UMA GEOMATICS		2011 SURVEY CONTOURS AUGUST 2011: MMM GEOMATICS
	1998 SURVEY CONTOURS/PROFILE JUNE 1998: UMA GEOMATICS		2010 SURVEY CONTOURS AUGUST 2010: MMM GEOMATICS
	1997 SURVEY CONTOURS/PROFILE JULY 1997: UMA GEOMATICS		2009 SURVEY CONTOURS JUNE 2009: MMM GEOMATICS
	2020 SURVEY CONTOURS/PROFILE SEP. 2020: GEOVERRA		2008 SURVEY CONTOURS JUNE 2008: MMM GEOMATICS
	2019 SURVEY CONTOURS/PROFILE SEP. 2019: WSP		2006 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	2018 SURVEY CONTOURS/PROFILE SEP. 2017: WSP		2005 SURVEY CONTOURS JULY 2005: USHER CANADA LIMITED
No.	REVISION	No.	REVISION




IMPERIAL OIL RESOURCES

NORMAN WELLS FACILITIES



IMPERIAL OIL MAINLAND DOCK

SURVEY DRAWING


CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1214-C
DATE: 20-09-10	ESSO FILE NO.
SCALE: 1:2000	096-0179-700-801 87



EASTING	NORTHING	
7241400.000	599111.029	START CHAINAGE 0+000
7241391.394	599116.437	
7241381.849	599122.435	
7241372.684	599128.195	
7241363.396	599134.031	
7241353.622	599140.173	
7241342.847	599146.944	
7241333.305	599152.941	
7241323.558	599159.066	
7241314.711	599164.625	
7241293.559	599168.857	
7241283.412	599170.888	
7241272.325	599170.857	
7241261.930	599170.440	
7241251.502	599170.223	
7241245.853	599170.105	
7241234.977	599168.266	
7241223.162	599166.268	
7241210.737	599164.167	
7241199.388	599162.248	
7241190.297	599160.711	
7241177.776	599160.711	
7241158.998	599160.711	
7241148.907	599164.395	
7241136.750	599168.832	
7241123.265	599173.755	
7241111.842	599177.924	
7241101.096	599181.847	
7241090.336	599189.584	
7241076.056	599199.852	
7241062.537	599212.701	
7241055.395	599219.489	
7241045.632	599228.768	
7241042.087	599235.774	
7241038.802	599244.598	
7241038.512	599247.564	END CHAINAGE 0+412.6



- NOTES
1. CONTOUR INTERVAL = 0.25 METRES.
 2. BATHYMETRIC SURVEY PERFORMED BETWEEN JUNE 18, 2020.
 3. WATER LEVEL = 43.03 m (JUNE 18, 2020)
 4. WATER LEVEL DETERMINED DIRECTLY FROM RTK GPS OBSERVATIONS ON SURVEY VESSEL.
 5. HORIZONTAL DATUM: NAD27(SHORAN)-UTM GRID/CM = 129°
 6. VERTICAL DATUM: GEODETTIC BM 74T016 ELEVATION = 60.189m



PROFILE OF RIVER BED

LEGEND	
—	2017 RIVER BED PROFILE
—	2018 RIVER BED PROFILE
—	2019 RIVER BED PROFILE
—	2020 RIVER BED PROFILE

	2003 SURVEY CONTOURS AUG 2003: UMA GEOMATICS		ADDED 2015 BOTTOM PROFILE AUG 2015: WSP
	2002 SURVEY CONTOURS AUG 2002: UMA GEOMATICS		ADDED 2014 BOTTOM PROFILE AUG 2014: MMM Geomatics
	2001 SURVEY CONTOURS AUG 2001: UMA GEOMATICS		ADDED 2013 BOTTOM PROFILE AUG 2013: MMM Geomatics
	2000 SURVEY CONTOURS AUG 2000: UMA GEOMATICS		ADDED 2012 BOTTOM PROFILE AUG 2012: MMM Geomatics
	1999 SURVEY CONTOURS AUG 1999: UMA GEOMATICS		ADDED 2011 BOTTOM PROFILE AUG 2011: MMM Geomatics
	1998 SURVEY CONTOURS JUNE 1998: UMA GEOMATICS		ADDED 2010 BOTTOM PROFILE JULY 2010: MMM Geomatics
	ADDED 2020 BOTTOM PROFILE SEP. 2020: GEOVERRA		ADDED 2009 BOTTOM PROFILE JUNE 2009: MMM Geomatics
	ADDED 2019 BOTTOM PROFILE SEP. 2019: WSP		ADDED 2008 BOTTOM PROFILE JUNE 2008: MMM Geomatics
	ADDED 2018 BOTTOM PROFILE NOV. 2018: WSP		2006 SURVEY CONTOURS JUNE 2006: USHER CANADA LIMITED
	ADDED 2017 BOTTOM PROFILE SEP. 2017: WSP		2005 SURVEY CONTOURS JUNE 2005: USHER CANADA LIMITED
	ADDED 2016 BOTTOM PROFILE SEP. 2016: WSP		2004 SURVEY CONTOURS AUG 2004: USHER CANADA LIMITED
No.	REVISION	No.	REVISION



NORMAN WELLS FACILITIES
GOOSE TO BEAR CAUSEWAY
SURVEY DRAWING

CONTRACTOR NAME: GEOVERRA	CONTRACTOR DWG NO. : 1215-C
DATE: 20-09-10	ESSO FILE No.
SCALE: H 1:1500 V 1:300	096-0179-700-801 89